

**To:** Folkestone & Hythe Joint Transportation Board

**By:** KCC Highways and Transportation

**Date:** 11<sup>th</sup> February 2019

**Subject:** Highway Works Programme 18/19

**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction in 2018/19

---

## 1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2018/19

**Footway and Carriageway Improvement Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Transportation and Safety Schemes** – see Appendix D

- **Integrated Transport Schemes** – Appendix D1
- **Local Growth Fund** – Appendix D2
- **Casualty Reduction Measures** – Appendix D3

**Developer Funded Works** – Appendix E

**PROW** – see Appendix F

**Bridge Works** – see Appendix G

**Traffic Systems** – see Appendix H

**Street Works** – see Appendix I

**Combined Member Grant** – see Appendix J

## Conclusion

1. This report is for Members information.

## Contact Officers:

The following contact officers can be contacted on **03000 41 81 81**

Toby Howe	Highway Manager (East)
Pauline Harmer	Folkestone & Hythe District Manager
Alan Casson	Road and Footway Asset Manager
Earl Bournier	Acting Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Andrew Hutchinson	PROW
Earl Bournier	Acting Interim Structures Manager
Jamie Hare	Development Agreement Manager
Nikola Floodgate	Schemes Planning & Delivery Manager
Alison Hews	Street Works Manager (East)

## Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged, and the residents will be informed by a letter drop to their homes.

<b>Machine Resurfacing – Contact Officer Byron Lovell</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
No planned works.			
<b>Surface Treatments - Contact Officer Clive Lambourne</b>			
<b>Micro Surfacing</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent And Description Of Works</b>	<b>Current Status</b>
No planned works.			

## Appendix B – Drainage Repairs & Improvements

<b>Drainage Repairs &amp; Improvements - Contact Officer Earl Bourner</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Canterbury Road	Hawkinge	Installation of 2 soakaways into the base of a lagoon. Work stopped due to Southern water Issues	On hold
A261	Pedlinge	Investigation works to be carried out due to water leaking from the verge on to the road	Works programmed for 10/3/19
Church Hill	Hawkinge	Cleansing of soakaways due to flooding under the bridge	Works programmed for 4/2/19

## Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

<b>Street Lighting Column Replacement – Contact Officer Sue Kinsella</b>			
<b>Road Name</b>	<b>Town</b>	<b>Description of Works</b>	<b>Status</b>
Military road	Folkestone	Replacement of 5 no street light	1 column to replace Works Programmed for completion by end of May 2019
Langhorne gardens	Folkestone	Replacement of 1 no street light	Works Programmed for completion by end of May 2019
Dover road	Folkestone	Replacement of 4 no street light	Completed
Castle hill avenue	Folkestone	Replacement of 1 no street light	Works Programmed for completion by end of May 2019
Marine terrace	Folkestone	Replacement of 1 no street light	Completed
Dental street	Hythe	Replacement of 1 no street light	Works Programmed for completion by end of May 2019

## Appendix D – Transportation and Safety Schemes

### *Appendix D1 – Integrated Transport Schemes*

<b>Integrated Transport Schemes – Contact Officer Christopher Cordrey-Moore</b>			
<b>Location</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Sandgate Road	Folkestone	Provision of new zebra crossing	Works complete
The Old High	Folkestone	Pedestrianisation, including	Traffic regulation order being

Street		banning of cycles and loading from 10am – 6pm	prepared
--------	--	--	----------

## Appendix D2 – Local Growth Fund

<b>Local Growth Funded Works (also Section 106 Agreement contribution)- Contact Officer Jamie Watson</b>			
<b>Scheme Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Folkestone and Hythe Cycle Route – Phase 3 (The Green)	Hythe	Cycle route	Awaiting village green application to be processed and resolved prior to receiving agreement to construct the shared pedestrian/cycle route
Folkestone and Hythe Cycle Route – Phase 4 (Reachfields to Nichols Quarry)	Hythe	Cycle route	Consultation complete. Construction proposed for February 2019, with a duration of approx. 25 weeks.
Rolfe Lane	New Romney	Upgrade of pedestrian links between the school and new housing development on Cockreed Lane	Design underway following consultation. Estimated delivery in early 2019
Church Road	Cheriton	New dropped kerb pedestrian crossing and junction re-alignment outside school	Works complete

## Appendix D3 – Casualty Reduction Measures

Identified to address a known history of personal injury crashes. The sites below are from the 2016 crash cluster sites.

<b>Casualty Reduction Schemes – Contact Officer Chris Cordrey-Moore</b>			
<b>Location</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Lydd Road j/w B2075 Old Romney (Hammonds Corner)	Old Romney	Surveys and junction modelling for a scheme to be delivered in 2019/20.	Ecology survey to establish if the scheme is still deliverable in its current form has been ordered.
B2011 Dover Hill	Folkestone	Reduction in speed limit to 40mph	Worked ordered. Construction to be carried out in early 2019.
A20 Cheriton Road jw Cherry Garden Ave	Folkestone West	Red Light enforcement camera	The camera is due to be commissioned at the end of January 2019.
A259 Cheriton Road, Folkestone	Folkestone	Upgrade existing zebra crossing equipment	Street lighting due to be upgraded as part of the LED conversion programme

## Appendix E – Developer Funded Works

<b>Developer Funded Works (Section 278 Works) Contact Officer Dean Heynes</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
A259 Seabrook, Olivia Court, Ref: 3040	Seabrook	New entrance and footway adjacent to new flats	Remedials to take place in March 2019
Horn St/Church Rd Ref: 3035	Cheriton	Widening of Horn St and formation of new entrance to development, change of priority at junction of Horn St and Church Rd, signals to Horn St Bridge and signalised crossing to Church Rd	Operational and going into maintenance March 2019
Military Rd Ref: 3050	Folkestone	Formation of new entrances into development site	On maintenance till Dec 18 – inspection to take place February 2019
Church Rd Ref:3041	Cheriton	Widening of Church Rd and formation of new entrance to development on Stadium site	Maintenance end Nov 18 – awaiting on developer
Sellindge A20 Phase I Ref:3066	Sellindge	Road narrowing, site entrance to new Section 38, zebra crossing, new cycleway/footway and speed reduction to 30mph	Waiting on Zebra crossing operational 1 <sup>st</sup> Certificate, once remedials completed.
Sellindge A20 Phase II Ref:3064	Sellindge	Road narrowing, site entrance to new Section 38, zebra crossing by school, new cycleway/footway and speed reduction to 30mph	Construction started due to end January 2019
Ref: 3052 Cheriton High Street	Cheriton	Tesco/Horn Street, traffic lights, slip lane to Horn Street and surfacing of carriageway	Phase 1 to be commence May 2019
Ref: 3053 Cheriton High Street/Cheriton Approach	Cheriton	New traffic lights and re alignment of junction forming a right-hand lane into Cheriton	Phase 1 to commence May 2019

## Appendix F – PROW

<b>Public Rights of Way – Contact Officer – David Fleck</b>			
<b>Path No</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
HE282	Lyminge	Chalk Byway deeply scoured	Landowner permissions sought
AE643	Ruckinge	Path collapsing on Canal bank	Out for specification and permissions. Vole survey postponed until April 2019

## Appendix G – Bridge Works

<b>Bridge Works – Contact Officer Earl Bournier</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
		No planned works	

## Appendix H - Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - Contact Officer: Toby Butler</b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
Broadmead Road Railway Bridge	Refurbishment of signal-controlled crossing	Completed August 2019
A20 Grove Bridge/ Barrow Hill	Replacement of traffic signal controller	Proposed March 2019
A20 Ashford Road/ Otterpool Lane	Replacement of traffic signal controller	Proposed March 2019

## Appendix I - Street Works

Please note that this list is accurate at the time of running the report and is subject to cancellations and additions.

Report highlighting all works in Folkstone & Hythe District that require road closures with a duration of 10+ days.

<b>Street Works – Contact Officer Alison Hews</b>						
<b>Road</b>	<b>Location</b>	<b>Works Description</b>	<b>Works Promoter</b>	<b>Dates from</b>	<b>Dates to</b>	<b>Traffic management comments</b>
Mill Road	Hythe	Gas Mains replacement	SGN	4/3/19	29/3/19	Road Closure
Cheriton Place	Folkestone	Gas Mains replacement	SGN	8/2/19	8/3/19	Road Closure
Downs Road	Folkestone	Installation of 300m <sup>3</sup> of online storage, manhole, access shafts, pipe work, connection of laterals to the culvert and bedding and surrounds.	Southern Water	18/2/19	30/8/2019	Road closure in place between junction of Dolphins Road and Walton Gardens, diversion via Dolphins Road
Alder Road	Folkestone	Gas Mains connection works	SGN	18/2/2019	1/3/2019	Road Closure
Pay Street	Densole	WATER MAINS REPLACEMENT SCHEME	Affinity Water	5/2/19	9/3/19	Road Closure
New Road	Saltwood	WATER MAINS REPLACEMENT SCHEME	Affinity Water	4/2/19	24/2/19	Road Closure
Beachborough	Newington	Installation and renewal of Kerbs	KCC	18/2/19	22/3/19	Road Closure

**APPENDIX J - COMBINED MEMBER GRANT****Combined Member Grant programme update for the Folkestone & Hythe District.**

The following schemes are those which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- Handed over for delivery
- Recently completed on site.

The list is up to date as of **15<sup>th</sup> January 2019**.

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils



- Highway studies
- Traffic/ non-motorised user surveys funded by Members.

For more information on the schemes listed below, please contact the District Manager Pauline Harmer or the Schemes Planning and Delivery Project Manager, Chris Cordrey-Moore.

<b>Road Name</b>	<b>Member</b>	<b>Description of Works</b>	<b>Current Status</b>
Dover Hill, Folkestone	Dick Pascoe	Changes to layby to prevent overnight use by HGVs	Works complete
Ashford Road, Snave	Tony Hills	Unsuitable for HGV sign at junction with A2070	Works complete
Ivychurch	Tony Hills	Playground warning signs	Construction due in January 2019

## **1.1 Legal Implications**

1.1.1 Not applicable.

## **1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

## **1.3 Risk Assessment**

1.3.1 Not applicable.

---

Contacts: Toby Howe / Pauline Harmer 03000 418181